

WAPA/BEPC/HCPD Integrated System (IS)

LOAD INTERCONNECTION REQUESTS (Partial) -- 12/02/2008

Load Int. Request	Rec'd Date	Project Status / Complete	Requested Point of Interconnect (POI)	Interconnect Requestor (Noted after IA execution or project in-service)	Requested / Targeted In-service Date	Study Status / Reliability / Economic / Facility Study	Final POI Selected?	Environ. Review Status	Construction Status	IA / NITS Status	Notes
LI-06-09-18	18-Sep-06	In-progress	BEPC Spirit Mound 115kV Substation	<not shown yet>	1/1/2010 / 12/31/2010	RS Done, ES Done, FS Done	Yes, see Notes	Done by BEPC	Agreement pending		IS providing two 115kV radial feeds from the existing Spirit Mound Substation owned by BEPC. IS has determined that the new load interconnections are not required to serve the forecasted Network Load, and therefore associated high-side equipment will not be embedded in the IS rate.
LI-06-10-23	23-Oct-06		WAPA Heskett-Dickinson 230kV Line, New 230kV delivery north of Mandan, ND	<not shown yet>	1/1/2010 /						
LI-07-01-22	22-Jan-07	In-progress	WAPA Valley City-Forman 115kV Line, New 230kV tap near Enderlin, ND	<not shown yet>	5/30/2009 /	RS Done	Yes				Keystone Pipeline PS#18
LI-07-04-07a	07-Apr-07	In-progress	WAPA Groton 115kV Substation	<not shown yet>	10/1/2008 /	RS Done, ES Done, FS Done	Yes				Keystone Pipeline PS#20
LI-07-04-07b	07-Apr-07	In-progress	WAPA Huron-Watertown 230-kV Line, new 230/69kV Substation	<not shown yet>	7/1/2008 /	RS Done, ES Done, FS Done	Yes				Keystone Pipeline PS#21
LI-07-04-07c	07-Apr-07	In-progress	WAPA Utica Jct 230kV Substation, new 230/115kV transformer, 115kV delivery	<not shown yet>	10/1/2008 /	RS Done, ES Done, FS Done	Yes				Keystone Pipeline PS#22
LI-07-04-07d	07-Apr-07	In-progress	WAPA Storla-Hanlon 230-kV Line, new 230kV Substation near Letcher, SD	<not shown yet>	10/1/2008 /	RS Done, ES Done, FS Done	Yes				Keystone Pipeline PS#23

Contact Information:

For questions concerning the load interconnection queue, contact Dirk Shulund (Billings, MT) at 406-247-7402, "shulund@wapa.gov", or Steve Sanders (Billings, MT) at 406-247-7436, "sanders@wapa.gov".

The WAPA (UGPR) Procedures for Requesting Load Interconnections on the Integrated System (IS) are available at the following location:

[WAPA \(UGPR\) Procedures for Requesting Load Interconnections](#)