Portland General Electric

Transmission & Reliability Services

Notice:	Study Timeline Deviation
Posted Date:	November 23, 2010

Study / Interconnection Request #: Facilities Study Report for #08-030

Prior Due Date:	November 30, 2010
Current Due Date:	February 14, 2011

PGE Transmission (PGET) requested additional time to complete the Facilities Study Report for Generation Interconnection Request #08-030. Additional work is required due to (1) cost estimate from the consultant will not be complete until late November, (2) re-conductoring in the Bethel area will need refinement, and (3) key planning personnel will not be available during the month of December because of work related to the Annual NERC Compliance reporting requirements.