

ID	Task Name	Duration	Start	Finish	% Work Complete	Quarter	1st Quarter			2nd Quarter			3rd Quarter			4th				
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
1	PRELIMINARY DESIGN	197 days	Mon 11/19/07	Wed 8/20/08	0%															
2	PLANNING STUDIES	197 days	Mon 11/19/07	Wed 8/20/08	0%															
3	ESTABLISH PARTICIPANTS	25 days	Mon 11/19/07	Fri 12/21/07	100%															
4	CCPG MEETING 1	0 days	Tue 12/11/07	Tue 12/11/07	100%															
5	STAKEHOLDER MTG	0 days	Wed 12/19/07	Wed 12/19/07	100%															
6	CCPG MEETING	0 days	Tue 3/25/08	Tue 3/25/08	0%															
7	CCPG MEETING	0 days	Wed 8/20/08	Wed 8/20/08	0%															
8	2013 STUDY	151 days	Mon 11/19/07	Mon 6/16/08	0%															
28	2018 STUDY	154 days	Wed 12/19/07	Mon 7/21/08	0%															
29	DEVELOP STUDY PLAN	54 days	Wed 12/19/07	Mon 3/3/08	0%															
30	Submit L&R	48 days	Wed 12/19/07	Fri 2/22/08	95%															
31	Submit Study Alternatives	13 days	Fri 1/18/08	Tue 2/5/08	100%															
32	Review Alternatives	17 days	Mon 1/21/08	Tue 2/12/08	95%															
33	Draft Study Plan for Review	16 days	Mon 2/4/08	Mon 2/25/08	50%															
34	Finalize Study Plan	5 days	Tue 2/26/08	Mon 3/3/08	0%															
35	COMPLETE STUDIES	102 days	Fri 1/25/08	Mon 6/16/08	0%															
36	Base Case Check	28 days	Fri 1/25/08	Tue 3/4/08	0%															
37	Topology Review/Submit Mods (idv)	16 days	Fri 1/25/08	Fri 2/15/08	100%															
38	Initial Contingency Check	5 days	Tue 2/19/08	Mon 2/25/08	50%															
39	Coordinate Topology Corrections	5 days	Tue 2/26/08	Mon 3/3/08	25%															
40	Benchmark Case Review	0 days	Tue 3/4/08	Tue 3/4/08	85%															
41	Study Alternatives	90 days	Tue 2/12/08	Mon 6/16/08	0%															
42	Power Flow / Contingency / Voltage Analysis	75 days	Tue 2/12/08	Mon 5/26/08	10%															
43	Light Load Dynamic Screening	60 days	Tue 3/4/08	Mon 5/26/08	0%															
44	Coordinate Mitigation of Issues	70 days	Tue 2/19/08	Mon 5/26/08	0%															
45	Finalize Analysis	15 days	Tue 5/27/08	Mon 6/16/08	0%															
46	REPORT	90 days	Tue 3/18/08	Mon 7/21/08	0%															
47	Cost Estimate	50 days	Tue 3/18/08	Mon 5/26/08	0%															
48	Infrastructure / Project List	50 days	Tue 3/18/08	Mon 5/26/08	0%															
49	Draft Report	10 days	Tue 5/27/08	Mon 6/9/08	10%															
50	Report Review	10 days	Tue 6/10/08	Mon 6/23/08	0%															
51	Final Report	20 days	Tue 6/24/08	Mon 7/21/08	0%															

Project: CLRTPG 2008 STUDY SCHE Date: Tue 2/26/08	Critical		Split		Baseline Milestone		Project Summary	
	Critical Split		Task Progress		Milestone		External Tasks	
	Critical Progress		Baseline		Summary Progress		External Milestone	
	Task		Baseline Split		Summary		Deadline	